

Region	Counties	Completed Meter Installations to Date	Forecasted Meter Installations to Date	Forecasted Meter Installations April 2024	Total Meter Count	% Complete
Midlands	Calhoun	3,343	3,508	0	3,508	95.3%
	Fairfield	3,819	3,896	0	3,896	98.0%
	Kershaw	438	735	0	723	60.6%
	Lexington	159,834	163,840	0	163,840	97.6%
	Newberry	2,364	2,391	0	2,391	98.9%
	Orangeburg	8,334	10,000	1,000	15,158	55.0%
	Richland	268,091	273,443	0	273,443	98.0%
	Union	747	757	0	757	98.7%
Western	Abbeville	1,667	1,693	0	1,693	98.5%
	Aiken	93,869	95,410	0	95,410	98.4%
	Bamberg	4,166	4,245	0	4,245	98.1%
	Barnwell	10,002	10,106	0	10,106	99.0%
	Edgefield	9,908	9,981	0	9,981	99.3%
	Greenwood	119	119	0	119	100.0%
	Mccormick	1,517	1,526	0	1,526	99.4%
	Saluda	7,556	7,617	0	7,617	99.2%
Low Country	Berkeley	41,449	42,000	1,500	46,734	88.7%
	Charleston	271,032	279,000	6,500	286,403	94.6%
	Colleton	6,298	7,000	500	16,152	39.0%
	Dorchester	73,820	75,000	3,500	96,406	76.6%
Southern	Allendale	4,625	4,774	0	4,774	96.9%
	Beaufort	75,607	76,680	0	76,680	98.6%
	Hampton	9,003	9,285	0	9,285	97.0%
	Jasper	12,363	12,954	0	12,954	95.4%

Last Updated: April 01, 2024

Next Update: May 06, 2024

Note(s): Forecasted installations are subject to change based on weather, available resources and unforeseen schedule changes