

Region	Counties	Completed Meter Installations to Date	Forecasted Meter Installations to Date	Forecasted Meter Installations November 2022	Total Meter Count	% Complete
Midlands	Calhoun	57	80	0	3,463	1.6%
	Fairfield	3,682	1,858	0	3,858	95.4%
	Kershaw	60	38	0	317	18.9%
	Lexington	112,170	155,203	0	158,781	70.6%
	Newberry	1,870	513	0	2,303	81.2%
	Orangeburg	845	3,269	0	15,002	5.6%
	Richland	253,028	219,450	0	265,981	95.1%
	Union	705	700	0	741	95.1%
Western	Abbeville	1,645	1,693	0	1,693	97.2%
	Aiken	87,695	92,106	0	92,106	95.2%
	Bamberg	3,612	4,287	0	4,287	84.3%
	Barnwell	9,786	10,080	0	10,080	97.1%
	Edgefield	9,663	9,764	0	9,764	99.0%
	Greenwood	119	120	0	120	99.2%
	Mccormick	1,500	1,516	0	1,516	98.9%
	Saluda	7,531	7,608	0	7,608	99.0%
Low Country	Berkeley	22,865	32,409	0	41,526	55.1%
	Charleston	183,836	259,635	0	280,339	65.6%
	Dorchester	5,402	3,500	0	91,606	5.9%
Southern	Beaufort	43,444	27,577	0	72,471	59.9%

**Last Updated:** November 02, 2022

**Next Update:** December 02, 2022

**Note(s):** Forecasted installations are subject to change based on weather, available resources and unforeseen schedule changes  
DESC will be focusing on completing areas that have already been started prior to moving to new areas